



# LCI-Lineberger Construction, Inc.

## EROSION PREVENTION AND SEDIMENT CONTROL SITE INSPECTION FORM

INSPECTION DATE: 3-24-08

INSPECTOR NAME: Mike Hanson

### PROJECT DATA

Project Name: ~~LCI~~ Heath Project ID: \_\_\_\_\_ Permit # \_\_\_\_\_

Contractor Name: LCI Spring 3 Int. Park

On-site Responsible Person/CCR(if applicable): M. Hanson

Notice of Construction Filed  Yes  No \_\_\_\_\_ (date)

Pre-construction Inspection  Yes  No \_\_\_\_\_ (date)

### PROJECT INITIATION

- Yes  No Are perimeter controls installed?
- Yes  No Are perimeter BMP's installed correctly?
- Yes  No  NA Detention/sediment basin installed as the first land disturbing activity if applicable

### EROSION PREVENTION

- Yes  No Is construction following the phasing and sequencing plan?
- Yes  No Are Erosion Prevention measures located in the proper places?
- Yes  No Are Erosion Prevention measures installed correctly?
- Yes  No Are Erosion Prevention measures protecting disturbed areas?

If Erosion Prevention measures are protecting disturbed areas, what are the types of protection:

- Bench Terracing  FGM  Pipe Slope Drain  Stream Bank Stabilization
- Berms  Ground Cover Plants  Polyacrylamide  Surface Roughening
- BFM  Hydromulching  Outlet Protection  Temporary Seeding
- Clearwater Division  Mulching  Riprap/Aggregate  Topsoiling
- ECBs  Permanent Seeding  Sodding  TRMs
- Other \_\_\_\_\_

- Yes  No  NA Are drainage conveyances stabilized with vegetation and/or channel lining(IA)
- Yes  No  NA Are previously stabilized areas being maintained, if applicable?
- Yes  No  NA Has activity on the site been temporarily ceased for 21 days or more
- Yes  No  NA If activity has ceased for 21 days or more, have temporary stabilization measures been installed within 14 days?
- Yes  No Photo Documentation

### SEDIMENT CONTROL

- Yes  No  NA Are Sediment Control practices located properly?
- Yes  No  NA Are Sediment Control Practices installed properly?
- Yes  No  NA Are all soil stockpiles adequately contained?
- Yes  No  NA Are Sediment Control measures protecting off site areas?

If Sediment Control measures are protecting off site areas, what are the types of protection:

- Silt Fence  Turbidity Curtain  Construction Entrance  Polyacrylamide Flocculates
- Ditch Check  Sediment Berm  Sediment Pond  Vegetated Filter Strips
- Inlet Protection  Sediment Dike  Sediment Trap
- Other \_\_\_\_\_

- Yes  No Photo Documentation

**\*Inspections must be conducted at least once every 7 days**

**OFFSITE IMPACT**

Yes  No Are there BMP's installed in streams or active channels?  
If Yes, have them removed unless specified on the plans and check for permits.

Yes  No Is there evidence of work outside the limits of the approved plan?

Yes  No  NA Is construction being de-watered properly if applicable?

Are there off-site impacts?

Waterbody  None  Minimal  Needs Attention  Severe

Roadway  None  Minimal  Needs Attention  Severe

Adjacent Property  None  Minimal  Needs Attention  Severe

Air/Dust  None  Minimal  Needs Attention  Severe

Storm Sewer  None  Minimal  Needs Attention  Severe

Yes  No Photo Documentation

**DOCUMENTATION BY THE PERMITTEE**

Yes  No Is there a functional rain gauge located on the project site?

Yes  No Is there a record of the total rainfall from actual rainfall events?

Yes  No Inspections every 7 calendar days and/or within 24 hours of any 1/2" or greater event

Yes  No Do EP&SC logs show that action has been taken regarding any current deficiencies?

**ENFORCEMENT ACTIVITY**

Yes  No  NA Have the proper actions been taken regarding previous deficiencies or violations if applicable?

What, if any, enforcement activity is required as a result of the inspection?

No Action

Negotiated Compliance

Notice of violation

Stop work order

Citation

Required Actions:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Compliance Date: \_\_\_\_\_

**FINAL STABILIZATION**

Yes  No Have all land disturbing activities at the site ceased?

Yes  No Are there any areas of active erosion evident?

Yes  No Is there perennial vegetative cover with a density of at least 70% of cover established for the area OR have equivalent measures such as mulches, RECP's, etc. been employed?

Follow-up Inspection: \_\_\_\_\_ (date)

Yes  No Photo Documentation

**NOTES**

Need to fix down silt fence. Need to clean up silt on back side of silt fence. The spill way is full of silt. It has a wash out that needs to be repaired.

The pipe under Ann Taylor rd needs to be wash out.

The silt fence at Cul-de-sac site need to be replaced. and cleaned out.

**\*Inspections must be conducted at least once every 7 days**