



LCI-Lineberger Construction, Inc.

EROSION PREVENTION AND SEDIMENT CONTROL SITE INSPECTION FORM

INSPECTION DATE: 3-17-2008

INSPECTOR NAME: CHRIS ROWE

PROJECT DATA

Project Name: Heath Springs End Park Project ID: _____ Permit # _____

Contractor Name: LCE

On-site Responsible Person/CCR(if applicable): _____

Notice of Construction Filed Yes No _____ (date)

Pre-construction Inspection Yes No _____ (date)

PROJECT INITIATION

Yes No Are perimeter controls installed?

Yes No Are perimeter BMP's installed correctly?

Yes No NA Detention/sediment basin installed as the first land disturbing activity if applicable

EROSION PREVENTION

Yes No Is construction following the phasing and sequencing plan?

Yes No Are Erosion Prevention measures located in the proper places?

Yes No Are Erosion Prevention measures installed correctly?

Yes No Are Erosion Prevention measures protecting disturbed areas?

If Erosion Prevention measures are protecting disturbed areas, what are the types of protection:

Bench Terracing FGM Pipe Slope Drain Stream Bank Stabilization

Berms Ground Cover Plants Polyacrylamide Surface Roughening

BFM Hydromulching Outlet Protection Temporary Seeding

Clearwater Division Mulching Riprap/Aggregate Topsoiling

ECBs Permanent Seeding Sodding TRMs

Other _____

Yes No NA Are drainage conveyances stabilized with vegetation and/or channel lining(IA)

Yes No NA Are previously stabilized areas being maintained, if applicable?

Yes No NA Has activity on the site been temporarily ceased for 21 days or more

Yes No NA If activity has ceased for 21 days or more, have temporary stabilization measures been installed within 14 days?

Yes No Photo Documentation

SEDIMENT CONTROL

Yes No NA Are Sediment Control practices located properly?

Yes No NA Are Sediment Control Practices installed properly?

Yes No NA Are all soil stockpiles adequately contained?

Yes No NA Are Sediment Control measures protecting off site areas?

If Sediment Control measures are protecting off site areas, what are the types of protection:

Silt Fence Turbidity Curtain Construction Entrance Polyacrylamide Flocculates

Ditch Check Sediment Berm Sediment Pond Vegetated Filter Strips

Inlet Protection Sediment Dike Sediment Trap

Other _____

Yes No Photo Documentation

***Inspections must be conducted at least once every 7 days**

OFFSITE IMPACT

- Yes No Are there BMP's installed in streams or active channels?
If Yes, have them removed unless specified on the plans and check for permits.
- Yes No Is there evidence of work outside the limits of the approved plan?
- Yes No NA Is construction being de-watered properly if applicable?

Are there off-site impacts?

- | | | | | |
|--|--|----------------------------------|--|---------------------------------|
| <input type="checkbox"/> Waterbody | <input checked="" type="checkbox"/> None | <input type="checkbox"/> Minimal | <input type="checkbox"/> Needs Attention | <input type="checkbox"/> Severe |
| <input type="checkbox"/> Roadway | <input checked="" type="checkbox"/> None | <input type="checkbox"/> Minimal | <input type="checkbox"/> Needs Attention | <input type="checkbox"/> Severe |
| <input type="checkbox"/> Adjacent Property | <input checked="" type="checkbox"/> None | <input type="checkbox"/> Minimal | <input type="checkbox"/> Needs Attention | <input type="checkbox"/> Severe |
| <input type="checkbox"/> Air/Dust | <input checked="" type="checkbox"/> None | <input type="checkbox"/> Minimal | <input type="checkbox"/> Needs Attention | <input type="checkbox"/> Severe |
| <input type="checkbox"/> Storm Sewer | <input checked="" type="checkbox"/> None | <input type="checkbox"/> Minimal | <input type="checkbox"/> Needs Attention | <input type="checkbox"/> Severe |
| <input type="checkbox"/> Yes <input type="checkbox"/> No | Photo Documentation | | | |

DOCUMENTATION BY THE PERMITTEE

- Yes No Is there a functional rain gauge located on the project site?
- Yes No Is there a record of the total rainfall from actual rainfall events?
- Yes No Inspections every 7 calendar days and/or within 24 hours of any 1/2" or greater event
- Yes No Do EP&SC logs show that action has been taken regarding any current deficiencies?

ENFORCEMENT ACTIVITY

- Yes No NA Have the proper actions been taken regarding previous deficiencies or violations if applicable?

What, if any, enforcement activity is required as a result of the inspection?

- No Action
- Negotiated Compliance
- Notice of violation
- Stop work order
- Citation

Required Actions:

Compliance Date: _____

FINAL STABILIZATION

- Yes No Have all land disturbing activities at the site ceased?
- Yes No Are there any areas of active erosion evident?
- Yes No Is there perennial vegetative cover with a density of at least 70% of cover established for the area OR have equivalent measures such as mulches, RECP's, etc. been employed?

Follow-up Inspection: _____ (date)

- Yes No Photo Documentation

NOTES

Silt fence perpendicular to outlet of pond needs to be maintained / replaced in areas. Also silt fence behind outside sac and parallel to sewer needs to be maintained / replaced. Outlet of pipe @ right of entry way needs to be cleaned out and silt fence maintained / replaced.

***Inspections must be conducted at least once every 7 days**